



UNSW Health Translation Hub: Aboriginal Heritage Management Sub Plan

Prepared by AMBS Ecology & Heritage
for Hansen Yuncken

Final

June 2023

AMBS Reference: 23112

Document Information

Citation:	AMBS Ecology & Heritage 2023, <i>UNSW Health Translation Hub: Aboriginal Heritage Management Sub Plan</i> . Consultancy report to Hansen Yuncken Pty Ltd.
AMBS Ref:	23112
Versions:	Version 1: Draft Report issued 27 February 2023 Version 2: Final Report issued 6 June 2023 Version 3: Updated Final Report issued 14 June 2023
Recipient:	Hang Nghiem, Senior Design Manager, Hansen Yuncken Pty Ltd
Approved by:	Christopher Langeluddecke, Director Aboriginal Heritage, AMBS Ecology & Heritage

Compliance

ID	Requirement	Reference
B14	<p>Management plans required under this consent must be prepared in accordance with relevant guidelines, including but not limited to the <i>Environmental Management Plan Guideline: Guideline for Infrastructure Projects</i> (DPIE April 2020).</p> <p>Note: The Environmental Management Plan Guideline is available on the Planning Portal at: https://www.planningportal.nsw.gov.au/majorprojects/assessment/post-approval</p> <p>Note: The Planning Secretary may waive some of these requirements if they are unnecessary or unwarranted for particular management plans.</p>	Project CEMP, this sub-plan
B15	<p>Prior to the commencement of construction, the Applicant must submit a Construction Environmental Management Plan (CEMP) to the Certifier and provide a copy to the Planning Secretary. The CEMP must include, but not be limited to, the following:</p> <ol style="list-style-type: none"> Details of: <ol style="list-style-type: none"> hours of work; 24-hour contact details of site manager; management of dust and odour to protect the amenity of the neighbourhood; stormwater control and discharge; measures to ensure that sediment and other materials are not tracked onto the roadway by vehicles leaving the site; groundwater management plan including measures to prevent groundwater contamination; external lighting in compliance with AS 4282-2019 Control of the obtrusive effects of outdoor lighting; and community consultation and complaints handling; an unexpected finds protocol for contamination, asbestos or other unexpected finds and associated communications procedure; an unexpected finds protocol for Aboriginal and non-Aboriginal heritage and associated communications procedure; and waste classification (for materials to be removed) and validation (for materials to remain) be undertaken to confirm the contamination status in these areas of the site. 	Project CEMP, Appendix A of this sub-plan
B16	The Applicant must not commence construction of the development until the CEMP is approved by the Certifier and a copy submitted to the Planning Secretary.	Project CMP approval
B21	<p>An Aboriginal Heritage Management Plan (AHMP) must be prepared to address, but not be limited to, the following:</p> <ol style="list-style-type: none"> be prepared by a suitably qualified and experienced expert in consultation with the Registered Aboriginal Parties; be submitted to the Certifier and Planning Secretary prior to construction of any part of the development; detail archaeological monitoring during the investigation, earthworks and construction phases consistent with the recommendations of the 'Aboriginal Cultural Heritage Assessment Report, New Acute Services Building for the Prince of Wales Hospital Randwick NSW' prepared by Mary Dallas Consulting Archaeologists dated October 2018; and detail management of any retrieved Aboriginal Archaeological remains, and recommendations relating to any Aboriginal Archaeological deposits. 	This sub-plan
C25	<p>In the event that surface disturbance identifies a new Aboriginal object:</p> <ol style="list-style-type: none"> all works must halt in the immediate area to prevent any further impacts to the object(s); a suitably qualified archaeologist and the registered Aboriginal representatives must be contacted to determine the significance of the objects; the site is to be registered in the Aboriginal Heritage Information Management System (AHIMS) which is managed by Heritage NSW under Department of Premier and Cabinet and the management outcome for the site included in the information provided to AHIMS; the Applicant must consult with the Aboriginal community representatives, the archaeologists and Heritage NSW to develop and implement management strategies for all objects/sites; and works may only recommence with the written approval of the Planning Secretary. 	Appendix A of this sub-plan

Glossary/Abbreviations

Acronym	Definition
Aboriginal objects	Aboriginal objects include any deposit, object or material evidence (not being a handicraft made for sale), including Aboriginal remains, relating to the Aboriginal habitation of NSW, before or concurrent with occupation by non-Aboriginal people, as defined in Section 5 of the <i>National Parks and Wildlife Act 1974</i>
ACHAR	Aboriginal Cultural Heritage Assessment Report
AHIMS	Aboriginal Heritage Information Management System
AHIP	Aboriginal Heritage Impact Permit
AHMP	Aboriginal Heritage Management Sub Plan
CCCC	Children's Comprehensive Cancer Centre
CEMP	Construction Environmental Management Plan
CoA	Condition of approval
DECCW	Department of Environment Climate Change and Water (now Heritage NSW)
DPIE	Department of Planning, Industry and Environment
EIS	Environmental Impact Statement
EP&A Act	<i>Environmental Planning and Assessment Act 1979</i>
EPBC Act	<i>Environmental Protection and Biodiversity Conservation Act 1999</i>
Heritage NSW	Heritage NSW, Department of Premier and Cabinet (formerly OEH and DECCW)
HTH	Health Translation Hub
LALC	Local Aboriginal Land Council
NPW Act	<i>National Parks and Wildlife Act 1974</i>
OEH	Office of Environment and Heritage (now Heritage NSW)
Project, the	UNSW Health Translation Hub project
RAP	Registered Aboriginal Party
RHC	Randwick Hospitals Campus
SCH Stage 1	Sydney Children's Hospital Stage 1
Secretary	Secretary of the NSW Department of Planning and Environment (or delegate)
UNSW	University of New South Wales

Contents

Compliance	III
Glossary/Abbreviations.....	IV
1 Introduction.....	6
1.1 Context.....	6
1.2 Project description.....	6
1.3 Targets	6
2 Project overview	9
2.1 Statutory context	9
2.2 Project compliance requirements.....	9
2.3 Guidelines and other environmental documents.....	10
3 Aboriginal community consultation.....	11
3.1 Ongoing consultation.....	11
4 Existing environment	12
4.1 Potential impacts.....	12
5 Aboriginal heritage impact mitigation and management measures.....	13
Bibliography.....	14
Appendix A: Unexpected Finds Protocol	15
If an Unexpected Heritage Find is identified:.....	16
If Potential Human Skeletal Remains are Identified:	17
Appendix B: Aboriginal Community Consultation.....	18

Figures

Figure 1.1 UNSW Health Translation Hub project location (Architectus 2021 p2).....	7
Figure 1.2 UNSW Health Translation Hub project area (Architectus 2021 p4).....	8

1 Introduction

1.1 Context

This Aboriginal Heritage Management Plan (AHMP or Plan) forms part of the Construction Environmental Management Plan (CEMP) for the University of New South Wales Health Translation Hub Project (UNSW, HTH, the Project). This Plan has been prepared to address the requirements of the State Significant Development Consent (SSD-10822510) dated 15 December 2021, the Environmental Impact Statement (EIS) the *Aboriginal Cultural Heritage Assessment Report, New Acute Services Building for the Prince of Wales Hospital Randwick NSW* (MCDA 2019), and all applicable legislation (NSW and Commonwealth).

1.2 Project description


The project site is located to the north of the proposed Integrated Acute Services Building and is bounded to the north by High street, to the east by the western extent of Eurimbla Road, and in the west by Botany Road (Figure 1.1, Figure 1.2). The site is located approximately 6km from the Sydney Central Business District and approximately 4km from Sydney Airport, within the Randwick Local Government Area. The site has an area of 8,897m² with the following frontages (approx.):

- 62m along High Street;
- 132m along Botany Street;
- 50m along the southern boundary; and
- 135m along the eastern boundary.

1.3 Targets

The following targets have been established for the management of Aboriginal heritage impacts during the Project:

- Compliance with the Project's Conditions of Approval (CoA) and mitigation measures, and relevant legislative requirements,
- Adherence to the Unexpected Finds Protocol attached as Appendix A, including notification of any heritage objects/places uncovered during construction,
- Provide Aboriginal heritage awareness training to all personnel including sub-contractors as part of project inductions training before they start work onsite, and in toolbox talks throughout construction.



2 Project overview

The Health Translation Hub (HTH) will form an extension of the existing and proposed hospital facilities at the Royal Prince of Wales Hospital, providing a specialist health-related research and education facility on the UNSW Randwick Hospitals Campus (RHC).

The HTH complex will comprise construction and operation of a new 15 storey health education and research building as part of the RHC with a total FA of 35,600 sqm, which will include:

- Purpose-built spaces for health educators and researchers to work alongside clinicians;
 - Sizeable floor plates for health translation research focused work with physical connections to the SCH Stage 1 and CCCC and wider RHC;
 - Dedicated facilities for the CCCC directly linking the UNSW HTH with the SCH Stage 1 and CCCC;
 - An education hub, including education and training rooms allowing hospital staff to educate and train UNSW medical students;
 - Facilities for education, training, research, seminars and industry events;
 - Clinical schools;
 - Ambulatory care clinics including in neurosciences, public and population health; and
 - Supporting facilities including retail premises.
- Pedestrian link bridges connecting the UNSW Kensington Campus to the Randwick Hospital Campus, via the Wallace Wurth building to the HTH and through to the Sydney Children's Hospital Stage 1 and the Children's Comprehensive Cancer Centre (SCH Stage 1 and CCCC);
- Landscaping and public domain works, including the creation of over 2,500 sqm of new publicly accessible open space within the eastern portion of the site, sitting between the HTH and the SCH Stage 1 and CCCC redevelopment;
- Building signage;
- Stratum subdivision; and
- Services and utilities augmentation.

2.1 Statutory context

The proposal is an approved SSD (SSD-10822510) under section 4 of the *Environmental Planning and Assessment Act 1979* (EP&A Act), as the development has a capital investment value in excess of \$30 million and is for the purpose of a hospital under clause 14 of Schedule 1 of the *State Environmental Planning Policy (State and Regional Development) 2011* (SRD SEPP). As such, the Minister for Planning and Public Spaces is the consent authority.

This Plan has been prepared in accordance with the

- *Environmental Planning and Assessment Act 1979* (EP&A Act)
- *National Parks and Wildlife Act 1974* (NPW Act)

2.2 Project compliance requirements

Key planning requirements from the Project Planning Approval are summarised in the Compliance Matrix included at the beginning of this Plan. As the Project is an SSD, the approval and permit requirements of the NPW Act have been assessed under Part 5.1 of the EP&A Act. This is addressed in the Project Planning Approval and no separate permits are required for the works.

Additional details on legislative requirements are provided in the Project CEMP.

2.3 Guidelines and other environmental documents

The main guidelines and policy documents of relevance to this plan include:

- *Aboriginal cultural heritage consultation requirements for proponents 2010* (DECCW 2010)
- *Code of Practice for Archaeological Investigation of Aboriginal Objects in New South Wales* (DECCW 2010)
- *Guide to Investigation, assessing and reporting on Aboriginal cultural heritage in NSW* (OEH 2011)

Other environmental documents relevant to management of Aboriginal heritage for the project include:

- *Preliminary Aboriginal Archaeological Assessment - Proposed New Acute Services Building* (MCDA, June 2018)
- *Aboriginal Cultural Heritage Assessment Report - New Acute Services Building for the Prince of Wales Hospital Randwick NSW: Incorporating additional information on the ASB Addition (SSD 10339) 2019* (MCDA, 2019)
- *UNSW Health Translation Hub – Randwick Campus Redevelopment Aboriginal Heritage Assessment Report Review* (MCDA, February 2021)
- *Environmental Impact Statement Randwick Campus Redevelopment – UNSW Health Translation Hub* (Ethos Urban, April 2021)

3 Aboriginal community consultation

Consultation and engagement with the project's Registered Aboriginal Parties (RAPs) was initiated during the EIS assessment process in accordance with the Heritage NSW *Aboriginal cultural heritage consultation requirements for proponents 2010* (DECCW 2010).

The following RAPs registered their interest in being consulted with for the project, and were engaged with throughout the ACHAR and EIS assessment process:

- La Perouse Local Aboriginal Land Council (La Perouse LALC)
- Darug Land Observations (DLO)
- Goobah Developments
- Murramarang
- Butucarbin Aboriginal Corporation
- Didge Ngunawal Clan (DNC)
- Cullendulla
- Biamanga
- Wailwan Aboriginal Digging Group
- Gulaga

Details of the consultation with the RAPs throughout the EIS assessment process is outlined in Chapter 2 of the ACHAR (included as appendix R of the Project EIS). Detailed consultation records are included in Appendix A of that report (MCDA 2019 1-15, Appendix A).

3.1 Ongoing consultation

As per Condition B21 of the approval, the draft of this AHMP was provided to the project RAPs for their review by email on 22 May 2023, requesting that any feedback or comment be provided within 14 days, by 5 June 2023. Any relevant input received was to be incorporated into the AHMP prior to finalisation. No feedback or comment was received by the requested date. A copy of the email sent to the RAPs with the draft is attached as Appendix B.

As per the EIS, no areas of Aboriginal archaeological or cultural significance were identified within the UNSW HTH project site, and no further Aboriginal heritage investigations are required. As such, no further Aboriginal community consultation for the Project site is required during construction unless an unexpected Aboriginal heritage object is identified during works.

In the event that an Aboriginal object is unexpectedly identified during construction, RAPs will be notified and engaged with in accordance with the Unexpected Finds Protocol (Appendix A). RAP representatives will be given the opportunity to participate in the event that additional archaeological works are required in order to manage Unexpected Aboriginal heritage finds, including site and artefact recording, archaeological excavation, or monitoring. All Aboriginal heritage reports produced as a result of the unexpected finds being identified will be given to the RAPs for their review, comment, and input prior to finalisation.

4 Existing environment

The ACHAR and Review included as Appendix R in the EIS describe the environmental and Aboriginal heritage context for the HTH project site. The HTH site was the subject of Aboriginal heritage Due Diligence assessment, ACHAR, and subsequent archaeological excavation and salvage by MDCA as part of works conducted for the Integrated Acute Services Building. Past Aboriginal archaeological works at the site included monitoring of earthworks, and archaeological machine and hand excavations carried out under a Heritage NSW Aboriginal Heritage Impact Permit (AHIP).

The past assessment identified a significant Aboriginal cultural area and archaeological site containing stone hearths and red ochreous material, as well as Aboriginal stone artefacts. The site was recorded and salvaged under the AHIP approval, and is being documented, interpreted, and managed as part of the overall Hospital Campus redevelopment project, which will include an assessment of its Aboriginal heritage values and significance. The assessment identified that no further areas of Aboriginal archaeological or cultural significance were identified within the HTH site, and that no further Aboriginal heritage investigations are required.

4.1 Potential impacts

As the entirety of the Project area has been assessed and archaeologically salvaged, it is unlikely that further Aboriginal heritage sites or objects remain which could be impacted by the Project works.

If suspected Aboriginal heritage objects are identified during Project works they should be managed in accordance with the Unexpected Finds Protocol discussed in Section 5 and attached as Appendix A.

5 Aboriginal heritage impact mitigation and management measures

Previous assessments and archaeological investigations undertaken for the Project EIS have identified and salvaged Aboriginal cultural heritage objects from the Project area, and there is a low likelihood that any additional sites or objects remain present in the area of works.

In the unlikely event that potential heritage finds are identified during works, all works should immediately cease, and the Unexpected Finds Protocol should be followed (Appendix A).

Unexpected heritage finds are categorised as either:

- a) Aboriginal heritage objects;
- b) Historic (non-Aboriginal) heritage items; or
- c) Human skeletal remains.

The Unexpected Heritage Finds Protocol details the procedure that should be followed in the event that potential heritage items are identified, including hold points requiring written approval from regulatory authorities and heritage specialists before works can proceed. Also included is a separate protocol addressing the procedure to be followed in the event that bones which may be human skeletal remains. The human remains protocol details hold points which would be under the control of the NSW Police.

In the event that Aboriginal heritage objects are identified during works and recovered as per the Unidentified Heritage Finds Protocol, engagement with the Project RAPs and Heritage NSW would need to be undertaken by the AMBS archaeologist and John Holland to identify the Aboriginal stakeholder's preferred option for long term management following archaeological recovery and analysis. With RAP and Heritage NSW approval, initial temporary storage of artefacts would be at the AMBS office immediately following recovery, to allow for detailed archaeological recording and analysis.

An induction must be provided to the onsite John Holland Group team members concerning the importance of the Aboriginal cultural history of the area, and the nature and significance of any material as may be uncovered during Stage 2 excavation works, the subject of this Plan.

Aboriginal heritage awareness training should be provided to all on-site personnel, including sub-contractors, as part of project inductions, and in toolbox talks throughout construction. The training should address the following:

- Existence and requirements of this AHMP
- Relevant legislation and approvals
- Roles and responsibilities for Aboriginal heritage management
- Existence and process detailed in the Unexpected Heritage Finds Protocol in the event of an unexpected heritage find or suspected human remains during construction works (as per Appendix A).

Bibliography

Architectus (2021) *UNSW – Health Translation Hub State Significant Development Application Architectural Drawings*.

Mary Dallas Consulting Archaeologists (MCDA) (2018) *Preliminary Aboriginal Archaeological Assessment - Proposed New Acute Services Building*, report to Advisian Pty Ltd on behalf of Health Infrastructure NSW.

MCDA (2018) *Aboriginal Cultural Heritage Assessment Report - New Acute Services Building for the Prince of Wales Hospital Randwick NSW: Incorporating additional information on the ASB Addition (SSD 10339) 2019*, report to NSW Health Infrastructure.

MCDA (2019) *Aboriginal Cultural Heritage Assessment Report - New Acute Services Building for the Prince of Wales Hospital Randwick NSW: Incorporating additional information on the ASB Addition (SSD 10339) 2019*, report to NSW Health Infrastructure.

MCDA (2021) *UNSW Health Translation Hub – Randwick Campus Redevelopment Aboriginal Heritage Assessment Report Review*, letter to Development Estate Management UNSW.

Appendix A: Unexpected Finds Protocol

If an Unexpected Heritage Find is identified:

1. Stop all work in the immediate vicinity of the find, and notify John Holland Supervisor and environmental representative. Establish a no-go zone around the find of at least 10m using high-visibility fencing/barricades.
2. An AMBS archaeologist to be contacted to assess and confirm if the potential heritage find is a significant historic or Aboriginal heritage object. If the find is confirmed to not be a significant heritage item, works can proceed once written consent is provided by AMBS archaeologist.
3. If the find is assessed as potentially significant the appropriate regulatory authorities must be notified by the John Holland environmental representative under AMBS' direction following confirmation that the object is a heritage item as soon as possible. If the item is Aboriginal heritage the Project RAPs must be notified as soon as possible and involved in all field recording or further archaeological works.
4. If identified as a new Aboriginal object the site is to be registered with the Heritage NSW Aboriginal heritage Information Management System, including management outcomes.
5. The AMBS archaeologist must undertake initial recording and further assessment of the confirmed heritage find, and determine appropriate mitigation measures, in consultation with RAPs.
6. The AMBS archaeologist and John Holland to liaise with Heritage NSW and RAPS to determine if further management actions or archaeological works are required.
7. Where impact to the heritage object cannot be avoided by the project works, additional archaeological recording and investigation may be required. This may include a formal assessment of significance and heritage impact assessment, preparation of excavation or recording methodologies, ongoing engagement and consultation with RAPs and Heritage NSW, and obtaining heritage approvals.
8. Consultation must be carried out with the Aboriginal community representatives, the archaeologists, and Heritage NSW as relevant to develop and implement management strategies. Approval to carry out additional archaeological investigations must be obtained prior to the commencement of any new works.
9. Project works may only recommence with the written approval of the Planning Secretary

If Potential Human Skeletal Remains are Identified:

1. Stop all work in the immediate vicinity of the potential human skeletal remains, and notify John Holland Supervisor and Environmental representative. Establish a no-go zone around the find of at least 10m using high-visibility fencing/barricades.
2. The AMBS archaeologist to be contacted to initially assess if bones are animal or human.
3. If bones are animal, the AMBS archaeologist to assess the significance of the find and proceed as per the Unexpected Finds Policy.
4. If bones are human, the John Holland environmental representative under AMBS' direction is to immediately notify NSW police. The site will remain under the authority of the NSW Police, and works are not to recommence until clearance is received from them. NSW Police will confirm if the remains are a forensic case (<100 years old) or a heritage case (>100 years old).
5. If the remains are a forensic case, NSW Police will advise course of action, and advise the State Coroner. Works on site may not proceed until advised by NSW Police.
6. If the remains are a heritage case, the appropriate regulatory authorities must be notified by the John Holland environmental representative under AMBS' direction. Archaeological investigations and assessment must only proceed following the advice of NSW Police.
7. If the remains are identified as Aboriginal, the project RAPs must be immediately notified and provided the opportunity to be involved in all archaeological assessment and works.
8. If the remains are identified as Aboriginal, Heritage NSW and the Project RAPs must be notified and consulted with to identify appropriate management and mitigation options. This may include archaeological excavation, recovery, and analysis by a human remains specialist or osteoarchaeologist, and will require liaison with RAPs to determine appropriate reburial or repository options. Archaeological works must continue in accordance with Heritage NSW advice.
9. If the remains are non-Aboriginal (historic), Heritage NSW must be contracted to identify appropriate management and mitigation options, which may include archaeological excavation and analysis by a human remains specialist or osteoarchaeologist. Archaeological works must continue in accordance with Heritage NSW advice.
10. Project works on site may only proceed once all Police and archaeological works on site have been completed, and approval provided in writing from NSW Police, Heritage NSW, the AMBS archaeologist.
11. Project works may only recommence with the written approval of the Planning Secretary

Appendix B: Aboriginal Community Consultation

Post Approval Consultation Record

Identified Party to Consult:	Registered Aboriginal Parties
Consultation type:	Emails, phone calls
When is consultation required?	Prior to construction
Why	<p>Condition B21 specifies that the AHMP must be prepared by a suitably qualified and experienced expert in consultation with the Registered Aboriginal Parties.</p> <p>As per Section 3.1 of the AHMP, a draft was provided to the project RAPs for their review and comment. Any relevant input received in a timely manner was to be incorporated into the AHMP prior to finalisation.</p>
When was consultation scheduled/held	<p>Email on 22/5/23 inviting all RAPs to comment on the draft AHMP by 5/6/23 (email attached)</p> <p>Email on 7/6/23 following up after the invited review period of 14 days ended on 5/6/23 (follow up email attached)</p> <p>Phone calls on 7/6/23: Calls were made to all RAPs who have provided phone numbers.</p> <p>Two RAP organisations indicated their approval of the AHMP and declined to provide any additional input or comments.</p> <p>The La Perouse Local Aboriginal Land Council confirmed that the original and follow-up emails have been passed on to their CEO, but they were unable to confirm if he would respond or not.</p> <p>Voice messages were left for another RAP group, and two phone numbers we have for other RAPs are no longer active. The remainder of the RAP groups have not chosen to provide phone numbers, and have not responded to emails.</p>
Where was consultation held	Via email and phone
Identify persons and positions who were involved	<p>Registered Aboriginal Parties identified with during the project's ACHA and EIS phase.</p> <ul style="list-style-type: none"> • Chris Ingre, La Perouse Local Aboriginal Land Council • Anna Workman, Darug Land Observations (DLO) • Basil Smith, Goobah Developments • Murramarang • Lowanna Gibson, Butucarbin Aboriginal Corporation • Paul Boyd, Didge Ngunawal Clan (DNC) • Cullendulla • Biamanga • Philip Boney, Wailwan Aboriginal Digging Group • Gulaga
Provide the details of the consultation	<p>Past assessment and archaeological excavation of the project area by Mary Dallas Consulting Archaeologists identified a significant Aboriginal cultural area and archaeological site containing stone hearths and red ochreous material, as well as Aboriginal stone artefacts.</p> <p>The site was recorded and salvaged under an AHIP approval, and is being documented, interpreted, and managed as part of the overall Hospital Campus redevelopment project. The assessment identified that no further areas of Aboriginal archaeological or cultural significance were identified within the HTH site, and that no further Aboriginal heritage investigations are required.</p> <p>In accordance with the HTH project's Conditions of Approval (CoA), mitigation measures, and relevant legislative requirements, an AHMP has been prepared for the construction of the HTH that details an Unexpected Finds Protocol to be followed, as well as specifying Aboriginal heritage awareness training to be provided to all on-site personnel as part of project inductions and in toolbox talks throughout construction.</p> <p>The Registered Aboriginal Parties for the project were invited to review the AHMP and provide any feedback, input or comments they may have by 5 June 2023.</p>
What specific matters were discussed?	RAPs were invited to provide comments, feedback and input on the draft AHMP
What matters were resolved?	No responses received by 14/6/23
What matters were resolved?	No responses received by 14/6/23

Any remaining points of disagreement?	No
How will HY address matters not resolved?	N/A



Chris Langeluddecke <chris@ambs.consulting>

UNSW Health Translation Hub Aboriginal Heritage Management Plan for review and comment

1 message

Chris Langeluddecke <chris@ambs.com.au>

22 May 2023 at 14:44

To: daruglandobservations@gmail.com, Butu Carbin <koori@ozemail.com.au>, Lowanna Gibson <butuheritage@gmail.com>, Paul Boyd <DidgeNgunawalClan@yahoo.com.au>, admin@laparouselalc.com, Basil Smith <goobahchts@gmail.com>, Roxanne Smith <murramarangchts@gmail.com>, Casey Smith <cullendullachts@gmail.com>, Seli Storer <biamangachts@gmail.com>, Phillip Boney <waarlan12@outlook.com>, Wendy Smith <gulagachts@gmail.com>

AMBS has been engaged by Hansen Yuncken to prepare an Aboriginal Heritage Management Plan (AHMP) for the construction of the Health Translation Hub (HTH) in Randwick. The HTH is an approved SSD (SSD-10822510) under section 4 of the *Environmental Planning and Assessment Act 1979* (EP&A Act). The HTH complex will comprise construction and operation of a new 15 storey health education and research building, and will provide a specialist health-related research and education facility on the UNSW Randwick Hospitals Campus (RHC).

Past assessment and archaeological excavation of the project area by Mary Dallas Consulting Archaeologists identified a significant Aboriginal cultural area and archaeological site containing stone hearths and red ochreous material, as well as Aboriginal stone artefacts. The site was recorded and salvaged under an AHIP approval, and is being documented, interpreted, and managed as part of the overall Hospital Campus redevelopment project. The assessment identified that no further areas of Aboriginal archaeological or cultural significance were identified within the HTH site, and that no further Aboriginal heritage investigations are required.

In accordance with the HTH project's Conditions of Approval (CoA), mitigation measures, and relevant legislative requirements, an AHMP has been prepared for the construction of the HTH that details an Unexpected Finds Protocol to be followed, as well as specifying Aboriginal heritage awareness training to be provided to all on-site personnel as part of project inductions and in toolbox talks throughout construction.

As one of the Registered Aboriginal Parties for the project you are invited to review the AHMP, and provide any comments you may have by 5 June 2023. Attached is a feedback form that you may choose to fill out after having read the AHMP. The form is intended to make it easier for you to provide feedback and is not obligatory. Feedback or comment can be forwarded by email to chris@ambs.com.au, or by post to: Attn: Chris Langeluddecke, AMBS Ecology & Heritage, unit 14, 1 Hordern Place, Camperdown NSW 2050.

Should you require any additional information or if I can be of assistance in any way please contact me on (02) 9518 4489 or email chris@ambs.com.au.

Regards,

Chris Langeluddecke
Director Aboriginal Heritage

ambs ecology + heritage

Gadigal Country, Unit 14, 1 Hordern Place Camperdown NSW 2050 - <http://ambs.com.au>
chris@ambs.com.au - 0421 613 149 - 02 9518 4489



AMBS acknowledges and respects the traditional custodians and ancestors of the lands on which we work

2 attachments

23112 v1 AHMP UNSW Health Translation Hub DRAFT.pdf
1017K

Aboriginal Community Feedback Form.pdf
158K



Chris Langeluddecke <chris@ambs.consulting>

UNSW Health Translation Hub Aboriginal Heritage Management Plan for review and comment

Chris Langeluddecke <chris@ambs.com.au>

7 June 2023 at 08:51

Bcc: daruglandobservations@gmail.com, Seli Storer <biamangachts@gmail.com>, Wendy Smith <gulagachts@gmail.com>, Paul Boyd <didgengunawalclan@yahoo.com.au>, Basil Smith <goobahchts@gmail.com>, Casey Smith <cullendullachts@gmail.com>, admin@laperousealac.com, Phillip Boney <waarlan12@outlook.com>, Roxanne Smith <murramarangchts@gmail.com>, Lowanna Gibson <butuheritage@gmail.com>, Butu Carbin <koori@ozemail.com.au>

Good morning,

Thank you for your ongoing involvement as a Registered Aboriginal Party for the UNSW Health Translation Hub project.

The review period for the draft Aboriginal Heritage Management Plan has now ended, and we wanted to confirm if you have any feedback, comments or input you'd like to provide, or any questions about the project or the AHMP.

If you'd like to discuss the AHMP or project at all please feel free to call me on 0421 613 149, or reply via email to chris@ambs.com.au.

Regards,

Chris Langeluddecke
Director Aboriginal Heritage

ambs ecology & heritage

Gadigal Country, Unit 14, 1 Hordern Place Camperdown NSW 2050 - <http://ambs.com.au>
chris@ambs.com.au - 0421 613 149 - 02 9518 4489



AMBS acknowledges and respects the traditional custodians and ancestors of the lands on which we work

[Quoted text hidden]



Chris Langeluddecke <chris@ambs.consulting>

UNSW Health Translation Hub Aboriginal Heritage Management Plan for review and comment

Lilly Carroll <didgengunawalclan@yahoo.com.au>

7 June 2023 at 10:15

To: Chris Langeluddecke <chris@ambs.com.au>

Hi Chris

I've already spoken with Sharon and we are happy with from our end

Kind regards
Paul Boyd & Lilly Carroll
Directors DNC
0426823944

Sent from Yahoo Mail for iPhone

[Quoted text hidden]

Aboriginal Community Consultation Log

Date	Sender	Organisation	Recipient	Organisation	Method	Comment
22/05/2023	C. Langeluddecke	AMBS	All RAPs	Darug Land Observations, Butucarbin Aboriginal Corporation, Didge Ngunawal Clan, La Perouse Local Aboriginal Land Council, Goobah Developments, Murramarang, Cullendulla, Biamanga, Wailwan Aboriginal Group, Gulaga	Email	AHMP provided to RAPs for review, feedback and comment, with 14 days requested for response
7/06/2023	C. Langeluddecke	AMBS	All RAPs	Darug Land Observations, Butucarbin Aboriginal Corporation, Didge Ngunawal Clan, La Perouse Local Aboriginal Land Council, Goobah Developments, Murramarang, Cullendulla, Biamanga, Wailwan Aboriginal Group, Gulaga	Email	Email noting that the review period had ended, and inviting RAPs to contact AMBS with any comments, feedback or questions.
7/06/2023	M. Byron	AMBS	Paul Boyd	Didge Ngunawal Clan	Phone	Follow up phone call to request any comments, feedback or questions. No answer, message left
7/06/2023	M. Byron	AMBS	Anna Workman	Darug Land Observations	Phone	Follow up phone call to request any comments, feedback or questions. No answer, number not accepting calls.
7/06/2023	Paul Boyd	Didge Ngunawal Clan	M. Byron	AMBS	Phone	Returning AMBS' follow up call. Didge Ngunawal Clan indicated their approval of the AHMP, and provided no additional input.
7/06/2023	Paul Boyd	Didge Ngunawal Clan	C. Langeluddecke	AMBS	Email	Follow up email following up after phone call, indicating Didge Ngunawal Clan's approval of the AHMP.
7/06/2023	M. Byron	AMBS	Lowanna Gibson	Butucarbin Aboriginal Corporation	Phone	Follow up phone call to request any comments, feedback or questions. Butucarbin Aboriginal Corporation had no further questions of the AHMP, and indicated their approval of the draft plan.
7/06/2023	M. Byron	AMBS	Chris Ingre	La Perouse Local Aboriginal Land Council	Phone	Follow up phone call to request any comments, feedback or questions. AMBS informed by admin previous email has been forwarded to the CEO, and a response will be emailed this afternoon if required.
7/06/2023	M. Byron	AMBS	Basil Smith	Goobah Developments	Phone	Follow up phone call to provide AMBS with any comments, feedback or questions. No answer, message left
7/06/2023	M. Byron	AMBS	Philip Boney	Wailwan Aboriginal Group	Phone	Follow up phone call to provide AMBS with any comments, feedback or questions. No answer, number not accepting calls