

ATT: Kristan Elvish
Plenary Group Pty. Ltd.
Level 23/126 Phillip St
Sydney
NSW 2000

03 May 2024

Dear Kristan,

Quarterly Progress Update – May 2024

Health Translation Hub Stage 2 construction works remain in progress. The project team are continuing to erect the structure with the use of two tower cranes, two concrete placing booms, and materials hoists. Current works include the continuation of structural concrete pours for the building's suspended slabs and columns. The south core jump form has been dismantled in preparation for precast to commence, whilst the north core jump form reconfiguration is underway for the tower. Stripping and back propping occurring on Levels 3 and 4, basement blockwork and substation construction is progressing, high level services have commenced in the basement and Level 2. Wallace Wurth Bridge piling works are complete with foundation works now progressing.

Please see below, current image of the site.



Sincerely,

Justin Sut
Project Manager